Rye Park Wind Farm Construction Update Construction Update



February 2024

Construction updates are released monthly

The 396 MW Rye Park Wind Farm project is bringing investment and jobs to the region. We would like to thank the Rye Park community for your continued support and patience as we work towards operations in mid 2024

Wind Turbine Progress

We are nearly there with 61 turbines installed and a total of 65 towers up. That means we only have one more tower and five turbines to go .

Commissioning

The commissioning process is progressing well with hold point testing now at 44 generating turbines. We're continuing to step this through this process with AEMO and hope to move up to the next stage soon.

OSOM deliveries

Vestas are working towards finalising the last OSOM deliveries. We now have over 95% of all turbine components on site and expect to be able to complete these soon. We appreciate your patience with these delays and will let you know as soon as we officially complete the last delivery.

Page 1 of 1

If you have any questions or concerns about the Project, please contact:

Tilt Renewables Site HSEC Manager Andrew Galland0447 076 886Zenviron Site Manager Bruce Cunningham0409 656 159Vestas Site Manager Jason Penny0436 930 270

