



Completion of the 1<sup>st</sup> turbine excavation



Earthworks and clearing for Blue Gums Substation

## Weekly Construction Update - #11

### Dundonnell Wind Farm

8/04/2019

The Tilt Renewables team has commenced construction of the \$560 million Dundonnell Wind Farm located approximately 23km north-east of Mortlake, in the Western District of Victoria. AusNet Services have mobilised to the Mortlake industrial area and have commenced work on the 38km of 220kV transmission line and substation.

Construction activities on the Wind Farm are continuing well with all stripping complete along the eight kilometres of Woorndoo-Streatham Road where the first three kilometres of the road is now sealed. Works are continuing on access track 1 with subgrade preparation and track formation from the site entry towards the site compound.

Over at the Quarry it's business as usual, with the crushing and screening of high-quality rock material being transported throughout the wind farm construction site and used as construction material.

It was a busy week over on the Transmission Line works, with excavation works on transmission pole foundations continuing. At the Blue Gums sub-station there was a 'sub-stantial' increase in workers and vehicles rolling into the worksite this week as clearing, and earthworks continued to progress.

News Piece of the Week: *"There was a 'Mini-Milestone' this week as an excavator arrived on the wind farm site and commenced digging the foundation for the first turbine."*