

Rye Park Wind Farm Construction Update



7 March 2022 - Focus on public roads

Construction Updates are released fortnightly and include a summary of construction works undertaken and a look-ahead of upcoming works.

Internal works are continuing with building the main access track from the temporary compound to the southern substation and internal works in the northern work area inside site entry point 2. The ARDG quarries continue to supply gravel to cap the main access track and the temporary compound laydown and batch plant bench.

Grassy Creek Road Works: Works on Grassy Creek Rd are progressing with approx. 3km gravel capped and 700m two-coat sealed to date. Gravel pavement and roadside drainage installation continue. The replacement of the concrete causeway has commenced and is projected to continue for ~2 weeks. Progressive rehabilitation of Grassy Creek Rd will also continue. It is anticipated that two-coat seal will be completed in two mobilisations over the next ~4 weeks.

Yass St, Rye Park: Works have commenced along Yass St (Rye Park village) with ripping and recompacting the original seal and lime stabilisation of the subgrade. Gravel placement is anticipated to commence during week of 7/3/22. It is anticipated that the two-coat seal of Yass St will commence during the week of 17/3/22.

Boorowa Road Works: The formation of the OSOM intersection at Dillon/Long St will continue. Gravel placement will commence on Boorowa/Rye Park Rd stabilised sections during the week of 7/2/22. It is anticipated that during the week of 14/3/22 contractors will commence with the two-coat seal of finished gravel sections commencing at Trucking Yard Rd. Long St/Boorowa-Rye Park Rd intersection works are anticipated to commence mid-March. A stabilising polymer product has been applied on the Boorowa-Rye Park Rd stabilised sections to help mitigate dust. Maintenance is also anticipated during week of 7/3/22 along sections of Boorowa-Rye Park Rd to address potholes. **There is a proposed power outage around the Boorowa bypass on 10/3/22 in order to relocate power lines around the OSOM intersection.**

Dalton Road: Repair works are anticipated to begin in the next couple of weeks, current monitoring of road conditions are being undertaken.

Road users should still expect minor delays and diversions while the road works are being undertaken along Grassy Creek Rd, Yass St, Boorowa bypass and Boorowa-Rye Park Rd. If travelling along these routes, please be mindful of the works and follow traffic control directives and enforceable road work speed limits.

If you have any questions or concerns, please contact:

Tilt Renewables - Site HSEC Manager: Andrew Galland - 0447 076 886, or Zenviron - Site Manager: Mark Cha - 0460 290 262

Please note, nominations for membership on the CCC closed on Sunday, 6 March 2022.



For any questions or feedback, please get in touch by calling: 1800 WE TILT (938 458)

Email: ryeparkwindfarm@tiltrenewables.com | Web: www.ryeparkwf.com.au

Postal Address: PO Box 16080 Collins St West, Melbourne Vic 8007

Sign up for updates by subscribing to the newsletter and construction updates via SMS

Use the QR code provided to sign up or contact us on 1800 WE TILT and we'll do it for you.

You can text us too! Text +61 480 096 779 if you have any questions and we'll give you a call back.