

Rye Park Wind Farm Construction Update



4 April 2022

Construction Updates are released fortnightly and include a summary of construction works undertaken and a look-ahead of upcoming works.

Grassy Creek Road Works: Works on Grassy Creek Rd continue to progress well with gravel capping expected to be complete the first week of April and approx. 3km of two-coat seal has been installed to date. Installation of roadside drainage continues with culverts and headwalls. The replacement of the concrete causeway is projected to be completed by end of April. Progressive rehabilitation will continue and large cut batters have been stabilised with hydromulch.

Yass St, Rye Park: Works along Yass St (Rye Park village) continue to progress with gravel placement complete and the causeway design is currently with Hilltops Council for review. Yass St two-coat seal is anticipated to commence during the second week of April. The Boorowa/Rye Park Rd and Grassy Creek Rd oversize-overmass intersection is anticipated to be complete towards the end of April.

Boorowa Road Works: It is anticipated that during the week 19 April contractors will commence with the two-coat seal of the finished gravel sections of the Boorowa bypass, commencing at Trucking Yard Rd progressing through to Boorowa/Rye Park Rd. A second sealing campaign will commence toward the end of April to capture gravel sections along Boorowa/Rye Park Rd. Ongoing maintenance and heavy patching will also continue along Boorowa/Rye Park Rd.

Dalton Road: Commencement of heavy patching works are anticipated to begin second week of April, during which time contractors will also commence re-working and placing pavement on Rye Park/Dalton Rd, south of the main entry. A polymer product will also be applied to this unsealed section of road to mitigate dust. Current monitoring and pothole maintenance continues.

Cooks Hill Road: Tilt Renewables continues to work with Upper Lachlan Shire Council to finalise the design of the Cooks Hill Road upgrade. The final design is being developed to address key biodiversity and heritage constraints, whilst balancing road safety considerations. Both parties are working as a priority to finalise the design, and undertake works as soon as practicable. Until such time the works are completed the Project will continue to maintain the road.

Road users should still expect minor delays and diversions while the road works are being undertaken along Grassy Creek Rd, Yass St, Dalton Rd, Boorowa bypass and Boorowa-Rye Park Rd. If travelling along these routes, please be mindful of the works and follow traffic control directives and enforceable road work speed limits.

If you have any questions or concerns, please contact:
Tilt Renewables - Site HSEC Manager: Andrew Galland - 0447 076 886, or
Zenviron - Site Manager: Sasa Stegic - 0499 011 861



For any questions or feedback, please get in touch by calling: **1800 WE TILT** (938 458)

Email: ryeparkwindfarm@tiltrenewables.com | Web: www.ryeparkwf.com.au

Postal Address: PO Box 16080 Collins St West, Melbourne Vic 8007

Sign up for updates by subscribing to the newsletter and construction updates via SMS

Use the QR code provided to sign up or contact us on 1800 WE TILT and we'll do it for you.

You can text us too. Text +61 480 096 779 if you have any questions and we'll give you a call back.